

Newton Public Schools Update on Elementary Modularity

December 8, 2011

- Foundations have been installed at all three schools
- Interior modifications are 80% complete at Burr School
- Exterior corridor at Horace Mann is 50% complete
- Modular Units for Burr and Horace Mann are due on site the week of 12/12/11
- Modular units for Zervas are due on site the week of 12/19/11
- Substantial completion is scheduled for the week of 12/26/11 at Burr and Horace Mann
- Substantial Completion is scheduled for the week of 1/16/12 for Zervas